

### In November 2007, the residents of Novi voted 64% to welcome a new Library in the community!




# The New Novi Public Library





# BEI Associates Inc. & Diamond and Schmitt Architects





## Interior view highlighting main entrance, check out desk and main stairway to 2<sup>nd</sup> level



### Interior view highlighting main level reading area with fireplace; west view of Fuerst property & outdoor patio





#### NEW

- Teen Study and Social Space
- Full Service Café
- Friends of the Novi Public Library Used Book Store
- Space for new book and multi-media collections

AT

- Browsing & Reading Area with Fireplace
- Computer Lab
- Rooms for tutoring, group study and small meetings
- Drive-up window service for pick up of materials; After hours pick up of materials

**NPL** 

- Local History / Meeting Room
- Large Meeting Room for up to 200 patrons, with rental opportunities for after hours usage.
- 104 Public Computer Stations throughout the building
- 2 Programming Rooms for Youth Activities

# Completed to Date (As of July 3, 2008)

- September 27, 2007: Engaged BEI Associates and Diamond and Schmitt Architects for Construction and Architectural Design Consulting
- November 6, 2007: Novi Residents approve \$16 million bond for construction of a new Library
- February 21, 2008: Engaged Library Design, Inc. for Furniture, Fixtures and Equipment Consulting
- March 5, 2008: Held a Public Forum for Schematic Design Presentation and Public Comments
- March 20, 2008: Engaged Fanning-Howey for Technology Consulting Services
- June 30, 2008: 50% Contract Documents Outcome, 50% Contract Documents cost estimate

#### **Construction Timeline**

(As of June 4, 2008)

- August 14, 2008: 90% Contract Documents Outcome, 90% Contract Documents cost estimate
- August 28, 2008: 100% Contract Documents
- September 4, 2008: Pre-Bid Meeting
- October 2, 2008: Bids Due
- October 9, 2008: Review Contractor Bids/Select Contractor
- October 16, 2008: Project Construction Contract Award
- November 21, 2008: Start Construction
- Fall 2009 Substantial Performance/occupancy of new library
- Spring 2010 Demolition of existing library and siteworks completed/Project close-out

### Project Budget

ARCHITECTURAL DESIGN & ENGINEERING SERVICES       871,400         OTHER CONSTRUCTION COSTS       172,500         TECHNOLOGY       900,000         FURNITURE, FIXTURES & EQUIPMENT       900,000         LEGAL COSTS       10,000         BOND COSTS       236,300         AUDIT       5,000         CONTINGENCY       404,800         TOTAL       \$ 16,000,000	CONSTRUCTION COSTS	\$ 12,500,000
TECHNOLOGY       900,000         FURNITURE, FIXTURES & EQUIPMENT       900,000         LEGAL COSTS       10,000         BOND COSTS       236,300         AUDIT       5,000         CONTINGENCY       404,800	ARCHITECTURAL DESIGN & ENGINEERING SERVICES	871,400
FURNITURE, FIXTURES & EQUIPMENT       900,000         LEGAL COSTS       10,000         BOND COSTS       236,300         AUDIT       5,000         CONTINGENCY       404,800	OTHER CONSTRUCTION COSTS	172,500
LEGAL COSTS       10,000         BOND COSTS       236,300         AUDIT       5,000         CONTINGENCY       404,800	TECHNOLOGY	900,000
BOND COSTS       236,300         AUDIT       5,000         CONTINGENCY       404,800	FURNITURE, FIXTURES & EQUIPMENT	900,000
AUDIT 5,000 CONTINGENCY 404,800	LEGAL COSTS	10,000
CONTINGENCY 404,800	BOND COSTS	236,300
	AUDIT	5,000
TOTAL \$ 16,000,000	CONTINGENCY	 404,800
	TOTAL	\$ 16,000,000

### **Ground Breaking Ceremony**



Wednesday, October 29, 2008
9 AM
The Novi Public Library

### **Novi Building Authority**

Larry Czekaj
Julie Farkas, Library Director
Rob Hayes, City Engineer
Clay Pearson, City Manager
Steve Rumple, Community Development Director
Kathy Smith-Roy, Finance Director
Mark Sturing

Melissa Place, Secretary to the Building Authority

### **Growing with our Community**

