

ENGINEERING UPDATE

MEMORANDUM



TO: WALKABLE NOVI COMMITTEE
FROM: REBECCA RUNKEL; PROJECT ENGINEER
SUBJECT: PUBLIC PROJECT UPDATES
DATE: JUNE 2023

This memo provides an update on public sidewalk projects currently in design and/or under construction.

Public Projects Involving Sidewalks Currently in Design and/or Construction

- **10 Mile Rd Project, Haggerty Rd to Meadowbrook Rd (RCOC)**
 - Sidewalk and road widening construction underway
 - Road expected to fully reopen mid-August
- **Novi Rd Rehabilitation, 9 Mile Rd to 10 Mile Rd (RCOC)**
 - Sidewalk and road construction underway
 - Construction to continue for approximately 3 months
- **Taft Rd Rehabilitation, south City limits to 10 Mile Rd**
 - Bike lanes will be added on Taft between 9 and 10 Mile Roads
 - Construction to start June 19th and be complete by Labor Day weekend.
- **Northwest Park Trails**
 - Preliminary design
 - Possible construction this summer
- **9 Mile Rd Rehabilitation, Meadowbrook Rd to Haggerty Rd**
 - Preliminary design, 2024 construction
 - ADA sidewalk ramps and crosswalk to be added across Sunrise Blvd
- **Wixom Rd Rehabilitation**
 - Ramp removal/replacement at intersections
 - Sidewalk gaps to be filled in on east side
 - Project to be bid through MDOT later this year, 2024 construction
- **Beck Rd Widening, 11 Mile Rd to Grand River Ave**
 - Sidewalk gaps on east side will be completed
 - Noise study complete, project in preliminary design
 - Possible 2025 construction
- **12 Mile Rd Widening, Beck Rd to Dixon Rd (RCOC)**
 - Preliminary design to reconstruct 2-lane road to 4-lane boulevard
 - 10-ft asphalt pathway proposed for north side of 12 Mile
 - 6-ft concrete sidewalk proposed for south side of 12 Mile
 - 2025/2026 construction